Ref: CACE/BBMP/AEE/YNK/PMC/W-01/2021-22 **Date:**

To,
The Executive Engineer,
Yelahanka Division,
Yelahanka Zone,
Bangalore-560064.

From,
Civil Aim Consultants & Engineers
No.01, SatvikaNilaya,
OppWidiaPoornaPrajna School,
Ramaiah Layout, Nagasandra,
Bnagalore-560073.

PMC CERTIFICATE

Sub: Certifying the 1st and Final for the Work of **"Asphalting to Road from BBMP Revenue Office towards Down Bazar Road upto NH in Ward No-01 Kempegowda of Yelahanka Sub Division".**

With Respect to above subject, this is bring to your kind information that we have scrutinized the 1st&Final Bill submitted by **"Sri.R. Ranganth"**, Contractor, Bangalore towards the above work. The work has been completed satisfactorily.

Thanking You,

Enclosed Copy

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Sl. No.	Description of work	Unit	Qty	Amount in Rs.
1	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes,	Cum	88.04	11554.40
2	Removal of unserviceable soil including excavation, loading replacement by suitable soil which shall be paid separately as per clause	Cum	190.37	7169.33
3	Removing &Refixing stone slabs of drains and pointing in C.M (1:3)	Sqm	568.05	66069.90
4	Providing and Fixing Pre-cast covering slab made of concrete 1:2:4 with 10cm thick and finishing cutting, including form work,	Sqm	63.00	153856.08
5	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates	Cum	44.02	85332.13
6	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including	Cum	44.02	92061.05
7	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM	Sqm	293.47	8777.61
8	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive	Sqm	3195.00	17700.30
9	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed	Cum	159.75	1133397.50

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah layout, Nagasandra, Bangalore - 560 073.
PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com

10	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per	Sqm	3195.00	42461.55
11	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed	Cum	127.80	1035541.67
12	Providing and fixing of retro - reflectorised cautionary, mandatory and informatory sign as per IRC:67 made of high intensity grade	Nos	356.00	51264.00
13	Direction and Place Identification Signs with size morethan 0.9 sqm Size Board: Providing and erecting direction and place identification	Sqm	2.00	15815.74
14	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous	Sqm	130.20	61871.04
	Total Amount			**2782872.00**

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory